

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 1st QUARTER, CY 2016**

Province, City or Municipality: **MONCADA**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
A. Social Development (pls list down specific projects) 1. Construction of Bggy. Hall, Day Care Center & Concreting of Bggy. Roads (Loan Amortization)	Moncada, Tarlac	56,926,213.04	Aug 4, 2009	Aug. 04, 2019	100% completed	51,503,606.21	n/a	on-going
B. Economic Development (pls list down specific projects) 1. Construction of Stall-Carinderia Section, Repair & Maintenance of Roofing & Comfort Room at the Public Market	Moncada Public Market - Pub. # 1,	4,000,000.00	31-Mar-16	30-Jun-16	55.40%	-	n/a	on-going
C. Environmental Management (pls list down specific projects) 1. Land Improvement & Beautification Constructing of Drains, Installation of Pavement, Construction of Shades around Public Place-Pub. 1, 2, 3 & 4	Pub. 1,2,3,& 4, Moncada, Tarlac	6,000,000.00	31-Mar-16	30-Jun-16	56.75%	-	n/a	on-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


PHYLLIS S. QUILET
 Budget Officer


BENITO E. AQUINO
 LCE