

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4TH QUARTER, CY 2016**

Province, City or Municipality: MONCADA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
A. Social Development (pls list down specific projects) 1. Construction of Brgy. Hall, Day Care Center & Concreting of Brgy. Roads (Loan Amortization)	Moncada, Tarlac	56,926,213.04	Aug.4, 2009	Aug. 04,2019	69%	39,532,092.34	n/a	on-going
II. Economic Development (pls list down specific projects) 1. Construction of Stall-Carinderia Section, Repair & Maintenance of Roofing & Comfor Room at the Public Market	Moncada Public Market -Pob. # 1,	4,000,000.00	31-Mar-16	30-Jun-16	100.00%	3,993,014.00	n/a	completed
III. Environmental Management (pls list down specific projects) 1. Land Improvement & Beautification Concreting of Drainage, Installation of Pavers, Construction of Shades around Public Plaza-Pob.1, 2, 3 & 4	Pob. 1,2,3,& 4 , Moncada, Tarlac	6,000,000.00	31-Mar-16	30-Jun-16	100.00%	5,934,823.06	n/a	completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

EMILIA S. QUILET
Budget Officer

ESTELITA M. AQUINO
LCE